

BUILDING MANAGERS PLEASE POST
50 West 66th Street Construction Project
(AKA 36 West 66th Street)
2 week Look Ahead

Week of October 8, 2018

- Support of Excavation and Rock Drilling within the site.
- Earth Moving and Rock Removal.
- Setting up scaffold for East wall
- Waterproofing East wall
- Saturday 10/13 continuation of non-noisy work only

Week of October 15, 2018

- Support of Excavation and Rock Drilling within the site.
- Earth Moving and Rock Removal.
- Waterproofing East wall
- Lathers mobilization at East wall
- Concrete wall pour East wall
- Saturday 10/20 continuation of non-noisy work only

We are happy to answer any questions you may have. Please contact us at 36west66thst@lendlease.com or 212-448-3995